

CITY OF YUBA CITY
STAFF REPORT

Date: December 2, 2008
To: Honorable Mayor & Members of the City Council
From: Public Works
Presentation by: George L. Musallam, Public Works Director

Summary

Subject: Street Rehabilitation Project 2008
Recommendation: Adopt a resolution accepting the subject project and authorizing the Public Works Director to file a Notice of Completion.
Fiscal Impact: None.

Background:

On September 2, 2008, Council awarded the Street Rehabilitation Project 2008 to McGuire and Hester, in the amount of their bid of \$1,333,534.90. With the award, Council identified \$266,706.98 for contingency costs, resulting in a total project cost of \$1,600,241.88.

Analysis:

All required improvements have been constructed in conformance with the approved plans and specifications. The project was substantially complete on November 5, 2008, which was within the contract time frame. Closeout of the project has been ongoing with minor punch list items remaining. With Council acceptance of the project, McGuire and Hester will be required to warranty the project for one year. Furthermore, once the Notice of Completion has been filed, the 35-day waiting period for full payment of retention monies will begin.

Fiscal Impact:

The accounts for the project have not yet been closed out. The budget amount for construction was \$1,333,534.90 with a construction contingency of \$266,706.98 for a total of \$1,600,241.88 authorized for construction. The anticipated final construction cost is approximately \$1,530,000. Contingency funds were used to overlay Jones Road between Richland Road and Lincoln Road, and also pay for additional quantities of work and material at various locations throughout the city.

With acceptance of the improvements the City will become responsible for the normal maintenance of the improvements.


Alternatives:

Do not accept the improvements.

Recommendation:


Adopt a resolution accepting the subject project and authorizing the Public Works Director to file a Notice of Completion.

Prepared by:



Benjamin K. Moody
Associate Civil Engineer

Submitted by:



Steven R. Jepsen
City Manager


Reviewed by:


Department Head

Finance

City Attorney

Other





RESOLUTION NO. _____

**RESOLUTION OF THE CITY COUNCIL OF THE CITY OF YUBA CITY
ACCEPTING THE WORK PERFORMED UNDER THE STREET
REHABILITATION PROJECT 2008 (CONTRACT NO. 08-23), AND
DIRECTING THE PUBLIC WORKS DIRECTOR TO EXECUTE AND
RECORD A NOTICE OF COMPLETION.**

WHEREAS, the City of Yuba City has heretofore contracted with McGuire and Hester, for certain work performed under that certain project known as the Street Rehabilitation Project 2008, being Contract No. 08-23; and

WHEREAS, said work of improvements, as called for by the contract between the City of Yuba City and McGuire and Hester, referable to said project was completed on November 5, 2008, to the satisfaction of the City; and

WHEREAS, there has been posted a bond insuring the work of improvements from a maintenance standpoint for a period of one year from and after completion.

NOW, THEREFORE, BE IT RESOLVED AND ORDERED by the City Council of the City of Yuba City that it hereby accepts the work performed on those certain improvements, the subject of a contract between the City of Yuba City and McGuire and Hester, known and referred to as the Street Rehabilitation Project 2008 and authorizes and directs the Public Works Director of the City of Yuba City to execute and record a Notice of Completion in connection with said work of improvement.

The foregoing resolution was duly and regularly introduced, passed, and adopted by the City Council of the City of Yuba City at a regular meeting thereof held on the 2nd day of December 2008.

AYES:

NOES:

ABSENT:

MAYOR

ATTEST:

CITY CLERK