

CITY OF YUBA CITY
STAFF REPORT

Date: June 1, 2010
To: Honorable Mayor & Members of the City Council
From: Public Works Department
Presentation by: George Musallam, Public Works Director

Summary

Subject: Stimulus Street Rehabilitation – ARRA 2009 (Live Oak Blvd Overlay - Notice of Completion)

Recommendation: Adopt a resolution accepting the subject project and authorizing the Public Works Director to file a Notice of Completion.

Fiscal Impact: None.

Background:

The City has obtained approximately \$753,000 in American Recovery and Reinvestment Act (ARRA) of 2009 funds. On February 16, 2010, Council awarded the Stimulus Street Rehabilitation – ARRA 2009 Project (Live Oak Blvd Overlay) to A. Teichert & Son, Inc. in the amount of their bid of \$549,178.90. With the award, Council identified \$250,000 for contingency costs, resulting in a total project cost of \$799,178.90.

Analysis:

All required improvements have been constructed in conformance with the approved plans and specifications. The project is scheduled to be completed on May 21, weather permitting, which is within the contract time period. With Council acceptance of the project, A. Teichert & Son, Inc. will be required to warranty the project for one year. Also, once the Notice of Completion has been filed the 35-day waiting period for release of retention funds will begin.

Fiscal Impact:

The budgeted amount for construction was \$799,178.90. The final construction cost is \$735,160.90, which is funded entirely through ARRA grant funding. Contingency funds were used to adjust the contract quantities to maximize the use of ARRA funds.


Alternatives:

Do not accept the improvements.

Recommendation:


Adopt a resolution accepting the subject project and authorizing the Public Works Director to file a Notice of Completion.

Prepared by:



Kevin Bradford
Associate Civil Engineer

Submitted by:



Steven R. Jepsen
City Manager


Reviewed by:


Department Head

Finance

City Attorney

Other





RESOLUTION NO. _____

**RESOLUTION OF THE CITY COUNCIL OF THE CITY OF YUBA CITY
ACCEPTING THE WORK PERFORMED UNDER THE
STIMULUS STREET REHABILITATION – ARRA 2009 PROJECT
(CONTRACT NO. 09-10), AND DIRECTING THE PUBLIC WORKS
DIRECTOR TO EXECUTE AND RECORD A NOTICE OF COMPLETION.**

WHEREAS, the City of Yuba City has heretofore contracted with A. Teichert & Son, Inc., for certain work performed under that certain project known as the Stimulus Street Rehabilitation – ARRA 2009 Project, being Contract No. 09-10; and

WHEREAS, said work of improvements, as called for by the contract between the City of Yuba City and A. Teichert & Son, Inc., referable to said project was completed on May 21, to the satisfaction of the City; and

WHEREAS, there has been posted a bond insuring the work of improvements from a maintenance standpoint for a period of one year from and after completion.

NOW, THEREFORE, BE IT RESOLVED AND ORDERED by the City Council of the City of Yuba City that it hereby accepts the work performed on those certain improvements, the subject of a contract between the City of Yuba City and A. Teichert & Son, Inc., known and referred to as the Stimulus Street Rehabilitation – ARRA 2009 Project and authorizes and directs the Public Works Director of the City of Yuba City to execute and record a Notice of Completion in connection with said work of improvement.

The foregoing resolution was duly and regularly introduced, passed, and adopted by the City Council of the City of Yuba City at a regular meeting thereof held on the 1st day of June 2010.

AYES:

NOES:

ABSENT:

ATTEST:

MAYOR

CITY CLERK